

Dixon Unified School District
Measure Q Construction Project Timeline
Updated: July 11, 2019

<i>PROJECT</i>	<i>STATUS</i>	<i>ACTUAL OR ANTICIPATE</i>	
		<i>DESIGN/PLANNING START</i>	<i>CONSTRUCTION START</i>
DMS Re-Roofing A Building	COMPLETE	2017/18	2018
DMS Remediation and Portable Removal	COMPLETE	2016/17	2018
Silveyville ES Playground Replacement	COMPLETE	2016/17	2018
Silveyville Portable Replacement	COMPLETE	2016/17	2018
Gretchen Higgins ES Security Fencing	COMPLETE	2016/17	2018
DMS Renovation	Under Construction	2016/17	Spring 2019
Silveyville Fire and Life Safety	Awaiting DSA Closeout	2018/19	Summer 2020
Tremont Admin Reconfiguration	Awaiting Architect Selection	2019/20	Summer 2020
Anderson ES Modernization	Awaiting Start	2019/20	Summer 2021

<i>ED</i>	
<i>CONSTRUCTION COMPLETE</i>	<i>COMMENT</i>
2018	
2018	
2018	
2018	
Summer 2019	
Scheduled Fall 2020	
Fall 2020	
Fall/Winter 2020	
Fall 2022	